

## CUSC Alternative Form

# CMP376 WACM1: Milestone M6 to become “Submit” Construction Programme

**Overview:** Milestone M6 to become “submit construction programme” rather than “agree construction programme”

**Proposer:** Phil Addison, EDF Renewables

## Contents

- What is the proposed alternative solution?
  - Difference between this and the Original Proposal
- What is the impact of this change?
- When will the change take place?
- Acronyms, key terms and reference material

## What is the proposed alternative solution?

As per Original but Milestone M6 to become “Submit construction programme” rather than “Agree construction programme”

<b>Milestone 6) Submit Construction Programme</b>	<p>The User must submit a programme for the detailed User’s Works with The Company which demonstrates how they will be progressing the User’s Works to achieve the Completion Date.</p>	<p>The User’s programme of works shall demonstrate how the User will be ready for the Commissioning Programme Start Date and Completion Date. It shall as a minimum contain the following details.</p> <ul style="list-style-type: none"> <li>• Start and end date of the works</li> <li>• User award of main procurement/construction and installation contracts</li> <li>• User start construction on site date</li> <li>• User completion of works required for the Commissioning Programme to commence.</li> <li>• Commissioning Programme Commencement Date aligned with Appendix J</li> <li>• Completion date</li> </ul>
---	---	--

## What is the difference between this and the Original Proposal?

The Original proposal has that the User has to agree their Construction Programme with the ESO.

The proposal will allow the User to submit a construction programme which contains the identified details, rather than having ESO review and approve a User’s program with undefined deliverables and timescales.

## What is the impact of this change?

Proposer's Assessment against CUSC Non-Charging Objectives	
Relevant Objective	Identified impact
(a) The efficient discharge by the Licensee of the obligations imposed on it by the Act and the Transmission Licence;	<b>None</b>
(b) Facilitating effective competition in the generation and supply of electricity, and (so far as consistent therewith) facilitating such competition in the sale, distribution and purchase of electricity;	<b>Positive:</b> Ensures consistency of what details are provided within the construction programs.
(c) Compliance with the Electricity Regulation and any relevant legally binding decision of the European Commission and/or the Agency *; and	<b>None</b>
(d) Promoting efficiency in the implementation and administration of the CUSC arrangements.	<p><b>Positive:</b> Under the current milestone, the User is required to agree a construction plan with the ESO. Agree Construction Plan at present does not have a clearly defined process of what is required, which includes:</p> <ul style="list-style-type: none"> <li>•contents and level of detail in the plan;</li> <li>• what would be allowable as reasons to reject a plan</li> </ul> <p>Under this proposal the evidence required is more clearly detailed for the User. The need to submit rather than agree reduces the administrative overhead for both the ESO and the User.</p>
<p>*The Electricity Regulation referred to in objective (c) is Regulation (EU) 2019/943 of the European Parliament and of the Council of 5 June 2019 on the internal market</p>	

for electricity (recast) as it has effect immediately before IP completion day as read with the modifications set out in the SI 2020/1006.

### When will this change take place?

**Implementation date:**

As per Original

**Implementation approach:**

As per Original

### Acronyms, key terms and reference material

Acronym / key term	Meaning
ESO	Electricity System Operator
WACM	Workgroup Alternative CUSC Modification

**Reference material:**

None