

## INSIGHT Alpha Phase: Risk Register

### Guidance

This is an **mandatory** tab for a risk register.

Risk Register							
Ref	Risk Description	Likelihood (Low/Med/High)	Impact (Low/Med/High)	Related Work Package	Risk Owner	Status	Status Update (March 2024)
R1	Partners fail to finalise Alpha collaboration agreement before project kick-off.	Low	Medium	WP1	SSEN-T	Closed	<b>Risk closed</b> Collaboration Agreement fully executed (01/12/2023).
R2	Access limit to relevant documents and papers to support modelling.	Low	Low	WP3	Strathclyde	Closed	<b>Risk closed</b> Access to literature accounted for.
R3	Data required for modelling is not readily available or taking an excessive amount of time to access.	Low	Medium	WP3	SSEN-T	Closed	<b>Risk closed</b> A risk that will carried into the next Phase.
R4	Modelling and analysis proves more difficult and time consuming than expected.	Low	Medium	WP3	Strathclyde	Closed	<b>Risk closed</b>
R5	Restrictions on the sharing and disseminating simulation results.	Low	Low	WP3	Strathclyde	Closed	<b>Risk closed</b> A risk that will carried into the next Phase.
R6	Access to real-time digital simulator (RTDS) is limited due to other parallel ongoing research activities.	Low	Low	WP3	SSEN-T	Closed	<b>Risk closed</b> RTDS time secured at Strathclyde so need to utilise equipment at National HVDC Centre.
R7	Stakeholders within Alpha Phase do not provide data/information of sufficient quality or resolution.	Low	Medium	WP2	SSEN-T	Closed	<b>Risk closed</b> A risk that will carried into the next Phase.
R8	Resource availability during a short, fixed period of Alpha delivery (applicable to all parties, and multiple teams within some parties).	Low	Medium	All WPs	All Partners	Closed	<b>Risk closed</b> A risk that will carried into the next Phase.
R9	Lack of support or active direction from TO/ESO "customers" to ensure the project is driven in the right direction, taking account of wider business context.	Low	Medium	WP2	SSEN-T	Closed	<b>Risk closed</b> There is ongoing support for the project but this risk will be carried into the next Phase.
R10	Reprioritisation of work by TO leadership teams removes focus from this project, presenting a resource challenge.	Medium	Medium	WP2, WP4	SSEN-T	Closed	<b>Risk closed</b> A risk that will carried into the next Phase.
R11	Reprioritisation of work by ESO leadership teams removes focus from this project, presenting a resource challenge.	Medium	Medium	WP2, WP4	ESO	Closed	<b>Risk closed</b> A risk that will carried into the next Phase.