

SIF Predict4Resilience Proposal Project

SP Energy Networks - Future Networks

		Project Start Date Project Lead		Tue 01/03/22				Week 1					Week 2					Week 3					Week 4					Week 5					Week 6					Week 7					Week 8												
				Rui Rui					28 Feb 2022					7 Mar 2022					14 Mar 2022					21 Mar 2022					28 Mar 2022					4 Apr 2022					11 Apr 2022					18 Apr 2022											
				28	1			2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
WBS	TASK	LEAD	SUPPORT	START	END	DAYS	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S							
1	Discovery phase	SPEN	-	Tue 01/03/22	Sat 30/04/22	61																																																	
1.1	Defining our needs	Arup	SPEN	Tue 01/03/22	Tue 29/03/22	28																																																	
1.1.1	Defining success criteria from literature	Arup	SPEN	Tue 01/03/22	Mon 14/03/22	14																																																	
1.1.2	Presentation to team	Arup	SPEN	Tue 15/03/22	Tue 15/03/22	1																																																	
1.1.3	Refining sucess criteria	Arup	SPEN	Wed 16/03/22	Sun 20/03/22	5																																																	
1.1.4	Drafting task report	Arup	SPEN	Sun 20/03/22	Thu 24/03/22	5																																																	
1.1.5	Reviewing task report	SPEN	UoG	Sun 27/03/22	Tue 29/03/22	3																																																	
1.2	Assessing our capability	UoG		Tue 01/03/22	Sun 17/04/22	47																																																	
1.2.1	Review of Ensemble NWP products	UoG	MET	Tue 01/03/22	Mon 14/03/22	14																																																	
1.2.2	Review of historic datasets	UoG	MET	Tue 01/03/22	Mon 14/03/22	14																																																	
1.2.3	Assessment of digitised and non-digitised asset fault records	UoG	SPEN	Mon 14/03/22	Sun 27/03/22	14																																																	
1.2.3.1	Report to team if additional records require digitisation	UoG	-	Sun 27/03/22	Sat 02/04/22	7																																																	
1.2.4	Drafting task report	UoG	SPEN	Thu 07/04/22	Thu 14/04/22	8																																																	
1.2.5	Reviewing task report	SPEN	Arup	Fri 15/04/22	Sun 17/04/22	3																																																	
1.3	Functional specification drafting	Arup	SPEN	Mon 21/03/22	Sun 17/04/22	28																																																	
1.3.1	Initial Draft Developed	Arup	SPEN	Mon 28/03/22	Mon 11/04/22	15																																																	
1.3.2	Sprint Review by Team	SPEN	UoG	Tue 12/04/22	Tue 12/04/22	1																																																	
1.3.3	Final Draft Submitted	Arup	SPEN	Wed 13/04/22	Tue 19/04/22	7																																																	
1.4	Business case			Mon 21/03/22	Sun 17/04/22	28																																																	
1.4.1	Initial Draft Submitted	Arup	SPEN	Mon 28/03/22	Mon 11/04/22	15																																																	
1.4.2	Sprint Review by Team	SPEN	UoG	Tue 12/04/22	Wed 13/04/22	2																																																	
1.4.3	Final Draft Submitted	Arup	SPEN	Thu 14/04/22	Thu 21/04/22	8																																																	
1.5	Next Step Agreement - Closedown Briefing	SPEN	All	Thu 21/04/22	Fri 22/04/22	2																																																	

Internal Use